

School District of Philadelphia Office of Environmental Management Services 440 North Broad St. Philadelphia, PA 19030

Date Inspected:	Inspector #
Date Received OEMS:	Posted on site

Copies Distributed by OEMS

Crawlspace and Attic Assessment (Use separate form for each location/functional space)

(036 36barate 101111 101 cacil 10cation/ Infictional Space)	
1. Name of Building:	Phone #
Address:	<u>.</u>
2. Crawlspace Location:	Floor: Dirt Sand Concrete
Access From: Access P	anels? # of Accesses
Central Ventilation System Present at Building? (Yes/No) C	Crawlspace Utilized by Central Ventilation System? (Yes/No)
3. Attic Location: Flo	or: Wire Lathe Drop Ceiling Other
Access From: # of Accesses	
Central Ventilation System Present at Building? (Yes/No) Attic Utilized by Central Ventilation System? (Yes/No)	
4. DECON (Yes/No) Criticals (Yes/No)	Signage (Yes/No) Labels (Yes/No)
Debris Localized Debris Distributed	
5. Check all that apply (Mark with X) With Amounts	
Asbestos Containing Materials	NON-ASBESTOS MATERIALS
Air Cell	Fiberglass Piping
Compressed Paper	Hard Fittings
Hard Fittings	Plastic/PVC Caps
Mag Block	Metal Jackets
Saddle Blocks MAG	Calcium Silicate
Exposed Ends: How Many?	Saddle Blocks: Metal Fiberglass
Encapsulated Ends ALL – Yes or No?	Mold Bird Droppings
Equipment Tanks	Steam Leaks Water Leaks
Visible Debris	Equipment Tanks
6. Please attach digital photo documentation with all Central Ventilation System inspections.	
Category "A" Date of this Inspection Inspected by: No Asbestos Containing Materials- Sample Results indicate NO ACM on pipes, fittings, elbows, or equipment located within this functional space and NO VISIBLE DEBRIS observed at time of this inspection.	
Category "B" Date of this Inspection Inspected by: Asbestos Containing Materials Exist - Sample Results indicate ACM on pipes, fittings, elbows, or equipment located within this functional space HOWEVER, NO VISIBLE DEBRIS or DAMAGE observed at time of this inspection.	
Category "C" Date of this Inspection Inspected by: Asbestos Containing Materials Exist - Sample Results indicate ACM on pipes, fittings, elbows, or equipment located within this functional space and LOCALIZED VISIBLE DEBRIS or DAMAGE observed at time of this inspection.	
Category "D" Date of this Inspection	
Category "E" Date of this Inspection I No Bulk Sample Results Available. SUSPECT ACM OBSERVED	